

# Cafina Installation

# Customer Site Checklist

© Copyright 2000 Michaelo Espresso, Inc.  
All rights reserved.

***Must be returned to Michaelo Espresso before installation  
will be scheduled. FAX: 206-695-4951  
Please Call 800-545-2883 with any Questions***

Customer Account \_\_\_\_\_

Tel & Fax: \_\_\_\_\_ Salesperson \_\_\_\_\_

**Filtration System**  YES  NO

Has been installed and output  
Is for Cafina ONLY

Filters must be pre-flushed to remove  
excess carbon dust



**Outlet Installed** YES  NO

Measured Voltage at Outlet \_\_\_\_\_

NEMA L6-30-R

30 Amp, 220 Volt outlet

Outlet within 6 feet of Cafina

208 Volts minimum/230 Volts maximum  
at outlet. (A booster may need to be  
installed, consult your electrician)


**Counter Top Ready**  YES  NO

Cafina is 18" wide X 23" deep

Vertical clearance needed: 36"

A 2 3/8" hole for the lines must be cut

Hole may be centered or to the rear.



**Water Line Installed** YES  NO

3/8" or larger incoming Cold water line

Shut Off Valve

3/8" Compression Fitting

Located within 6-10 feet of Cafina

Water line must be flushed thoroughly

**Water Softener**  YES  NO

Measured Hardness in GPG \_\_\_\_\_

Hardness must be below 7 GPG

(Softener to be installed by a  
water professional if needed)

**Drain Installed**  YES  NO

Floor Sink or drain should be within 6 feet

Path for drain hose must not have

Horizontal runs.

Please note that if you sign off on all items listed above and they are NOT complete,  
any additional trips required to complete the install will be billed at our normal rate.

As of \_\_\_/\_\_\_/\_\_\_ the above requirements have been met.

I (print name) \_\_\_\_\_ authorize the installation to take place.

**Signed** \_\_\_\_\_ **Store Name** \_\_\_\_\_